

12	CONT MECH	11	CONT MECH	10	CONT MECH	9	CONT
	ELEC CIVIL		ELEC CIVIL		ELEC CIVIL		ELEC

ONTROL NOTES AND) 760771.	SEQUENCE OF CONSTRUCTION -			
WG.760764.	EXPANSION YARD MAR 2021- DEC 2021			
E SHALL BE CONSTRUCTED ND NOTE 10 PROVIDED ON	ACTIVITY	DURATIO (DAYS)		
ND NUTE IN PROVIDED UN	INSTALL SILT FENCE, INLET PROTECTION & CONSTRUCTION ENTRANCE			
AS NEEDED DURING	INSTALL BASIN AND OUTLET STRUCTURE/PIPE (PHASE 1 ONLY)IN ADVANCE OF ANY UPSLOPE SOIL DISTURBANCE (SEE NOTE 33 ON DWG.760771)	3Ø		
	INSTALL REMAINDER OF DRAINAGE/STORMWATER MANAGEMENT FEATURES CONNECTED TO BASIN	3Ø		
	GRADE SUBSTATION SITE TO SUBGRADE; STOCKPILE & STABILIZE AS REQ'D	3Ø		
	PERFORM CIVIL CONSTRUCTION INCLUDING CONCRETE FOUNDATION WORK	60		
	INSTALL CRUSHED STONE & PERMENANT STABILIZATION			
	INSTALL ELECTRICAL WORK (STEEL ERECTION, EQUIP., CABLE)			
	INSTALL K5 SAND IN BASIN (PHASE 2 PER NOTE 33 ON DWG.760771)			
	REMOVAL OF SEDIMENTATION CONTROLS			
4	5 6			

BY CONTRACTOR/INSTALLER PURSUANT TO THIS (A) CONFORM TO THE GOVERNING CONTRACT BE PERFORMED EXCLUSIVELY BY ITS TRAINED, SONNEL OR, WHERE PERMITTED, THAT OF ITS (S); AND (C) COMPLY WITH ALL APPLICABLE SAFETY ONS, PROGRAMS AND PRACTICES TO ENSURE THE PEOPLE LOCATED ON THE WORK SITE, INCLUDING R'S/INSTALLER'S PERSONNEL (OR THAT OF ITS (S)) PERFORMING THE WORK. STALLER SHALL TAKE ALL APPROPRIATE D ENSURE THE SAFETY OF ALL PEOPLE LOCATED ON INCLUDING CONTRACTOR'S/INSTALLER'S PERSONNEL S SUBCONTRACTOR(S)) PERFORMING THE WORK.						
DESCRIPTION	DWN	СКД	EXD	APD		
REVISION LAWNSIDE SUBSTATION 69/13 KV SUBSTATION L EROSION AND SEDIMENT CONTROL PLAN						
			/EN			
SERVICE ELECTRIC AND GAS COMPANY Delivery company - Asset Reliability, Newark N.J.						
NTILI CHECKEDG. PORZIO SCALE1"=20'-0" 24/20 EXAMINED 002.1.B.1.1.2.1 APPROVED						
1769 A		_	\emptyset			

10			11	
	0	CONT MECH ELEC CIVIL	Α.	YEUN